

TOWN & SCHOOL BUILDING COMMITTEE MINUTES
SPECIAL VIRTUAL MEETING
June 3, 2021 – 6:30 pm

1. **CALL TO ORDER** -- A virtual meeting of the East Granby Town & School Building Committee was held via Zoom and call-in. Chairman Jim Hayden called the meeting to order at 6:33 pm. In attendance were Jim Hayden, Bob Ravens-Seger, Tim Butler, Jim Velleman, and John Ziobro. Absent were Rick Granger and Mike Malloy.
2. **PUBLIC COMMENT** -- none
3. **CORRESPONDENCE** – none
4. **MINUTES** – B Ravens-Seger made a motion to accept the April 22, 2021 minutes as presented. Seconded by J Ziobro. J Ziobro abstained and the remainder all voted in favor. **Motion Approved.**
5. **OLD BUSINESS**
 - a. **Project Update – Roads** – J Hayden stated that paving has been completed at School Street, Longview, Pleasant View, Huckleberry Cricket and 50% of Heather. Work has begun on Tunbridge, 50% Heather, Pennywhistle, and Cobblestone.
 - b. **Project Update – Floydville Scour Remediation** – J Hayden stated that he met at the bridge embankment with the Town engineer, WMC engineers, and State and Federal representatives. They each reviewed what they were looking for environmentally. There were no unexpected comments at this time. The mussel test has not been done yet as it was deemed best to wait for the Federal representatives to be part of the process. Since there are no known obstacles at this point, the project is still expected to be done this year.
 - c. **Project Update Allgrove Air Conditioning/Electrical Upgrade** – J Hayden stated that the electrical upgrade has been completed. The air conditioning work is proceeding as planned and is expected to be completed by August 1, 2021.
6. **NEW BUSINESS**
 - a. **Next Meeting Date** – subject to the call by the Chairman

b. Approve Bills – There was a list of bills reviewed for approval:

Dufour Surveying Newgate Road	\$ 1,500.00
Galasso Huckleberry Dr neighborhood	\$ 4,850.00
Garrity Cold Planing	\$37,309.76
R-N-L Enterprises	\$ 2,081.25
Purinton Builders Topsoil	\$ 7,944.00

There was a list of bills reviewed for approval contingent upon their review by Ed Hubbard, Director of Public Works:

Galasso School Street paving	\$102,354.39
Galasso School Street curbing & driveway aprons	\$ 7,814.04
Galasso Huckleberry Dr paving & curbing	\$201,757.51

J Velleman made a motion to approve all the bills as listed. Seconded by B Ravens-Seger. **Motion Approved Unanimously.**

7. PUBLIC COMMENT -- none

8. ADJOURN – B Ravens-Seger made a motion to adjourn the meeting at 6:42 pm. Seconded by J Ziobro. **Motion Approved Unanimously.**

Respectfully submitted,
Barbara A. Marsele
Committee Clerk