

N/F JOSEPH ASHMORE

EXIST. BROWNSTONE W/IRON PIPE
N/F RIVER BEND ASSOCIATES, INC.

APPROXIMATE LOCATION OF FUTURE WALKING BRIDGE

LIMIT OF WETLANDS #8

FLOOD ELEVATION = 162.5

N/F DALE A. & TORRIE L. YOUNG

EXISTING TREELINE


EROSION AND SEDIMENTATION CONTROL NOTES:

1. ADDITIONAL EROSION CONTROLS MAY BE REQUIRED AT THE DIRECTION OF THE DESIGN ENGINEER.
2. ALL DISTURBED AREAS SHALL BE STABILIZED WITH LOAM, SEED AND EROSION CONTROL FABRIC.
3. INSTALL WOOD CHIP WIND-ROW FROM CLEARING OPERATION TO BACK-UP SEDIMENT LOGS


Maintenance of Erosion and Sediment Controls

- (PS) 1. **Permanent Seeding (PS)**
Inspect permanent seeding at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inch or greater during the first growing season. Repair eroded areas as needed to control erosion with existing erosion controls or add additional erosion controls.
- (WB) 2. **Water Bar (WB)**
 - a. Span the water bar completely across the access way or roadway.
 - b. Inspect and perform any repair work at the end of each day that water bar is exposed to vehicular traffic and with 24 hours of the end of a storm with rainfall amount of 0.5 inch or greater.
- (MS) 3. **Mulch for Seed (MS)**
Application of mulch to protect soil surface and promote the establishment of seeding. See Maintenance Notes for inspection requirements.
- (SL) 4. **Sediment Log (SL)**
Inspect the sediment log at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inch or greater. Inspection of sediment log prior to large anticipated storms is also recommended.
- (ECB) 5. **Erosion Control Blanket (ECB)**
Inspect erosion control blanket at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater for failures. Re-install the blanket as necessary until entire site is stabilized.

UTILITY NOTE:
LOCATION OF UNDERGROUND UTILITIES DEPICTED HEREON ARE BASED UPON FIELD SURVEY OF VISIBLE SURFACE STRUCTURES SUCH AS CATCH BASINS AND MANHOLES, TOGETHER WITH RECORD MAPPING OBTAINED FROM UTILITY COMPANIES AND GOVERNMENTAL AGENCIES AS NOTED UNDER MAP REFERENCES. THESE LOCATIONS MUST BE CONSIDERED APPROXIMATE IN NATURE. IN ADDITION, OTHER UTILITIES MAY ALSO EXIST, UNKNOWN TO THE SURVEYOR. THE SIZE, LOCATION AND EXISTENCE OF ALL SUCH FEATURES MUST BE FIELD VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. CALL BEFORE YOU DIG 1-800-922-4455.




PREPARED FOR:
East Granby Land Trust
P.O. Box 39
East Granby, CT 06026




**PROPOSED WALKING TRAIL
AT SEYMOUR ELEMENTARY SCHOOL**
#185 Hartford Avenue
East Granby, Connecticut
April 7, 2022

R. R. HILTBRAND ENGINEERS and SURVEYORS, LLC
21 Copper Hill Road Granby, CT 06035 (860) 986-3617



PROPOSED WALKING TRAIL ~ PROFILE
 Scale: 1" = 40' Horizontal - 1" = 4' Vertical

PREPARED FOR: East Granby Land Trust P.O. Box 39 East Granby, CT 06026	PROPOSED WALKING TRAIL ~ PROFILE AT SEYMOUR ELEMENTARY SCHOOL #185 Hartford Avenue East Granby, Connecticut April 7, 2022
	
R. R. HILTBRAND ENGINEERS and SURVEYORS, LLC 21 Copper Hill Road Granby, CT 06035 (860) 986-3617	

Site Description

The project site is located at Seymour Elementary School, #185 Hartford Avenue (a.k.a. Conn. Rte. 189) in East Granby, Connecticut. The total area of the property is approximately 14.6 acres. The site consists mostly of grass meadow and wooded slope in which the lower wooded area is flood plain. The remainder of the property is developed area to include the Seymour Elementary School and the adjacent parking areas.

Narrative

The proposed project is to install a four (4) feet wide hiking trail used to educate students about nature, especially about native plant species as well as trees, shrubs, and wildlife. It will provide contiguous access the East Granby Land Trust Property through a small walking bridge, which is located across a small watercourse at the westerly limit of the Town of East Granby's property.

The trail will commence at the westerly limit of the grassed athletic field and will proceed into the existing wooded area, down the wooded slope and enter the wooded flood plain area at the toe of the embankment.

The proposed trail within the wooded flood plain area will either match existing grade or provide a small cut area. The cut volume provided by the proposed grading associated with the hiking trail grading will provide a net increase in flood storage volume of 110 cubic yards.

A grass-lined drainage swale is proposed at the top of the existing embankment to reduce the amount of run-off onto the proposed hiking trail, and to limit the amount of clearing and disturbance required to achieve the required access. In an effort to reduce erosion and maintain the integrity of the hiking trail we have specified the TrueGrid Permeable Paving System. The recycled plastic grid is installed on a compacted subgrade, staked in place to prevent movement, and filled with 1/2-inch crushed stone. This will reduce the potential run-off during rain events, promote infiltration and groundwater recharge.

Sediment and Erosion Control sequencing and measures will be accomplished in three phases.

- Phase I: Clearing of trees to provide access.
- Phase II: Installation of erosion and sedimentation control measures with maintenance.
- Phase III: Permanent site stabilization.

Erosion Control Goals:

Site-specific erosion and sedimentation control goals are designed to prevent adversely impacting the existing wetlands/watercourses, the surrounding properties, the existing flood plain area located at the westerly portion of the property.

Design Criteria:

1. 2002 Connecticut Guidelines for Erosion and Sediment Control, Conn. DEP Bulletin 34.

Permits and Application Information:

- a. Review/Approval from the Town of East Granby Inland Wetlands & Watercourses Commission.

Document and Support Information:

- a. Field topographic survey completed by Aeschliman Land Surveying, P.C. Registered Professional Land Surveyors.
- b. Civil-Site Engineering design prepared by R.R. Hiltbrand Engineers & Surveyors, L.L.C.

Conservation Practices:

- a. Keep land disturbances to a minimum to accommodate the proposed hiking trail construction.
- b. Preservation of existing surface drainage patterns.
- c. Direct runoff from disturbed areas to perimeter controls. Utilize undisturbed vegetated buffers to reduce the potential for concentrated flows and increase settling and filtering of sediments.
- d. Install erosion and sedimentation control measures as shown on the plan entitled, Proposed Walking Trail at Seymour Elementary School.
- e. Implement a maintenance program for inspection and repair/maintenance of erosion and sedimentation control measures (See E & S Control measures Plan).

Construction Sequence

Pre-Construction Tasks:

1. Call Before You Dig 1-800-922-4455.
2. Hold a pre-construction meeting with Contractor, Design Engineer, and the appropriate representatives from the Town of East Granby and the East Granby Land Trust to discuss project phasing, installation of erosion control measures, and maintenance.

Phase I:

1. Surveyor shall flag the limit of clearing as shown on the Site Plan
2. Install perimeter erosion and sedimentation control measures as shown on plans.
3. Notify representative from the Town of East Granby for site review prior to further construction.

Phase II:

1. Remove trees, stump, and grub areas as required.
2. Strip topsoil in areas where grading is required.
3. Stabilize areas immediately upon completion of grading (See Note #3 within Phase III below).
4. Install the hiking trail as shown on the Site Plan.
5. Grade embankments as shown on Site Plan.
6. Install waterbars/rip-rap outfalls at designated areas.






Phase III:

1. Grade, loam, seed, and mulch embankments in each area of the hiking trail completed to minimize potential erosion. (See Site Plan for mulching requirements, which vary throughout the site).
2. Grade, loam, seed, and mulch the remainder of the embankments for final stabilization.
3. Maintain all erosion & sedimentation control measures until the site is stabilized with a permanent vegetative cover.
4. Add erosion & sedimentation control measures per the Design Engineer and/or the Town of Granby staff.
5. Remove erosion controls upon final stabilization.

NOTE: DETAILS FOR EROSION & SEDIMENTATION CONTROL MEASURES ARE LOCATED IN THIS PLAN SET.

Recommended inspection and maintenance of the erosion & sedimentation control measures shall be as follows:

1. Inspect daily and within 24 hours of a major storm event (0.5 inch of rainfall or greater).
2. Remove accumulated sediment if it interferes with the functioning of the erosion & sedimentation control measures.
3. Contractor shall install additional erosion & sedimentation controls as required by the Town of East Granby staff and/or the Design Engineer.



SEDIMENT LOG
N.T.S.

PREPARED FOR:
East Granby Land Trust
P.O. Box 39
East Granby, CT 06026

R. R. HILTBRAND
Engineers and Surveyors

SITE DETAILS
PROPOSED WALKING TRAIL
AT SEYMOUR ELEMENTARY SCHOOL
#185 Hartford Avenue
East Granby, Connecticut
April 7, 2022

R. R. HILTBRAND ENGINEERS and SURVEYORS, LLC
21 Copper Hill Road Granby, CT 06035 (860) 986-3617

